

EAST GUYONG QUARRY COMMUNITY CONSULTATIVE COMMITTEE

MEETING NO. 05

MONDAY 08 JULY 2013

MINUTES

LOCATION

East Guyong office
3472 Mitchell Hwy
East Guyong NSW 2798

ATTENDANCE (EGQCCC)

Mr George Blackwell (GB)
Mrs Heather Nicholls (HN)
Mrs Sally Gordon (SG)
Mr Steve Harris (SH)
Mr Scott Whittaker (SW)
Mr Martin Gear (MG)
Mr Pere Riini (PR)

Chair
Cabonne Shire Council
Alternate Representative - Godolphin
Community Member - Fairview
Hanson
Hanson
Hanson

INVITED (OTHER)

Nil

APOLOGIES

Mr Mark Holman (MH)
Mr Tony Gordon (TG)

Community Member – Dargo
Community Member – Godolphin

ABSENT

Nil

SITE INSPECTION-VISIT

Nil

MEETING START TIME

5.15pm

ITEM NO	DISCUSSION POINT	ACTION/CLOSE OUT	DATE
1.0	Welcome		
1.1	HN - Welcome to the meeting.	No Action	08.07.13
2.0	Apologies		
2.1	Mr Mark Holman (MH) Mr Tony Gordon (TG)	No Action	08.07.13
3.0	Confirmation of the Minutes of the Previous Meeting		
3.1	All – discussed & confirmed	No Action	08.07.13
4.0	Business Arising from the Previous Minutes		
4.1	All – Confirmed & Approved	No Action	08.07.13
5.0	East Guyong Quarry Operations update		
5.1	(MG) presented updates on: <ul style="list-style-type: none"> • Access road bunding has been seeded & eventually will be planted out with local tree species. • Mitchell Hwy will require a 1 coat seal in 12 months • Blast 1 & 2 construction shots completed with no issues 26 March 2013. • Shot 3 scheduled for last week of July possibly first week of August. • Power supply construction to the quarry has been delayed due to easement issues. • Site water storage dams are to be constructed currently waiting on the dam liner for the 10mgl storage dam. • Quarry progress is approximately 40% complete. • In mid – late July once approval has been granted by the Director General, stripping will commence on the quarry pit, the first 3 stages will be stripped, and material from this stripping campaign will be used in the construction of the bund adjacent to Hartley Cottage. 	No Action	08.07.13

6.0	General Business		
6.1	(TG) on behalf of Sally Gordon raised a point in regards to the tree line or bunded area near Hartley cottage, (TG) wished to seek confirmation whether the tree line or bunded area is still planned.	(PR) to investigate.	Next Meeting
6.2	In accordance to the response given by the Gordon Family to the Environmental Assessment Report which was submitted 19 November 2009, the bund area in question was removed due to its visual effect, Hanson will reinstate & construct the bund at the Gordon family's request & with the Community Consultative Committee's approval, construction has been scheduled to start early to mid-August.	Actioned	08.07.13
6.3	Cemetery visit – members from the CCC were present at the cemetery & it was decided that a new fence be constructed 1m outside the existing fence line, (PR) informed members of the CCC that the crown owned land on 3 of the bordering fence lines (PR) has submitted a document with a detailed site overview stating what our intensions are, (PR) awaiting a reply from the Orange Lands Dept. Approval has been granted by the Crown Lands Department to construct a stock proof fence on the Northern, Southern, & Eastern boundary fences, however approval has <u>not</u> been granted by land owners Mark & Lynda Rumore to upgrade the western boundary fence, a quote from a local fencing contractor will be sought in due course, where the Committee members will be informed of this.	(PR) to inform CCC members of progress in due course. Actioned	08.07.13 08.07.13
7.0	Site Visit		
7.1	Possible site visit planned for 14 October 2013 meeting or Christmas meeting.	(PR) to confirm	08.07.13
8.0	Next Meeting		
8.1	14 October 2013 at 4.30pm, pending site visit confirmation.	(PR) to confirm in due course.	08.07.13

MEETING CLOSED

5.45pm