



37.70

BLACKWATTLE BAY

Dolphin Structure

Demolition will be undertaken by cutting the piles at seabed and removing the structure. A survey of the pile locations will also be completed.

WHARF DECK STRUCTURE

Acid Storage, Admixture Storage, Ground Bins & Slump Stands

Demolished using hydraulic excavator with hammer & shearing attachment

Overhead Bin, Silos, Batch Room and Washout Pits

Demolished using a crane mounted barge or land based crane depending on permitted loading on the wharf deck.

103.10

Aggregate Bin & Conveyor Removal

Rigged down to ground level via crane and structure demolished by excavator. conveyor winder will be mobilised to site for winding and rolling the conveyor to be removed from site for future use.

Quarry Depot Demolition

Mechanically demolished using long reach and hydraulic excavator with concrete pulveriser or hammer

Office, Amenities & Switch Room

Mechanically demolished with hydraulic excavator

ENTRY/EXIT

ENTRY

EXIT

104.90

BRIDGE ROAD



Demolition Plan - Hanson Blackwattle Bay Concrete Plant											
Drawn	AZ	Date	Scale	Job No	Drawing Number	Rev.					
Checked		18/10/2018	NTS		BWB01						
Approved											
E	D	C	B	A	General Arrangement						
REVISION											